Name of Work :Improvements of Rcc Drain and CC Roads to Cross Roads at Basavalingappa Layout and Surrounding areas in Ward No.03

Pre measurement recorded on: 7/11/2019

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
1	KSRRB 300-3. Earthwork excavation by manual means for roads, drains & similar works in ordinary soil invoiving , excavated surface leveled & sides neatly dressed , the disposed earth to be levelled neatly after breaking of clods complete as per specification						
	Basavalingappa Layout						
	1st Cross						
	RHS						
		1	30.00	1.10	1.00	33.00	
		1	15.40	1.10	1.00	16.94	
		1	30.00	1.10	1.00	33.00	
		1	24.60	1.10	1.00	27.06	
	2nd Cross						
	RHS						
		1	30.00	1.10	1.00	33.00	
		1	24.13	1.10	1.00	26.54	
		1	30.00	1.10	1.00	33.00	
		1	16.67	1.10	1.00	18.34	
	LHS						
		1	30.00	1.10	1.00	33.00	
		1	17.70	1.10	1.00	19.47	
		1	30.00	1.10	1.00	33.00	
		1	24.65	1.10	1.00	27.12	
	3rd Cross						
	RHS						
		1	30.00	1.10	1.00	33.00	
		1	22.60	1.10	1.00	24.86	
		1	26.70	1.10	1.00	29.37	
		1	25.40	1.10	1.00	27.94	
	LHS						
		1	25.40	1.10	1.00	27.94	
		1	28.20	1.10	1.00	31.02	
		1	30.00	1.10	1.00	33.00	
		1	23.40	1.10	1.00	25.74	
	4th Cross						
	RHS						
		1	30.00	1.10	1.00	33.00	
		1	25.64	1.10	1.00	28.20	
		1	30.00	1.10	1.00	33.00	
		1	27.66	1.10	1.00	30.43	
	LHS						
		1	30.00	1.10	1.00	33.00	

CONSULTANT BANGALORE

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
7.11.2019 ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

7/11/2019

Scanned with CamScanner

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
		1	28.40	1.10	1.00	31.24	
		1	30.00	1.10	1.00	33.00	
		1	24.50	1.10	1.00	26.95	
	5th Cross						
	RHS						
		1	30.00	1.10	1.00	33.00	
		1	20.50	1.10	1.00	22.55	
		1	30.00	1.10	1.00	33.00	
		1	30.00	1.10	1.00	33.00	
		1	3.00	1.10	1.00	3.30	
	LHS						
		1	30.00	1.10	1.00	33.00	
		1	30.00	1.10	1.00	33.00	
		1	30.00	1.10	1.00	33.00	
		1	16.20	1.10	1.00	17.82	
	Culverts						
	1stMain Road						
	At 1st Cross						
	LHS	1	4.90	1.50	1.00	7.35	
	RHS	1	4.75	1.50	1.00	7.13	
	At 4th Cross						
	RHS	1	4.35	1.50	1.00	6.53	
	2nd Main Road						
	At 1st Cross						
	LHS	1	2.50	1.50	1.00	3.75	
	RHS	1	6.85	1.50	1.00	10.28	
	At 2nd Cross						
	LHS	1	4.20	1.50	1.00	6.30	
	RHS	1	4.30	1.50	1.00	6.45	
	At 4th Cross						
	LHS	1	4.65	1.50	1.00	6.98	
	RHS	1	4.30	1.50	1.00	6.45	
	At 5th Cross						
	RHS	1	4.60	1.70	1.00	7.82	
	LHS	1	4.35	1.50	1.00	6.53	
	For Kerb						
	1st Main Road						
	LHS						
		1	30.00	0.20	0.20	1.20	
		1	30.00	0.20	0.20	1.20	
		1	30.00	0.20	0.20	1.20	
		1	23.80	0.20	0.20	0.95	
	1st -2nd Cro	1	15.25	0.20	0.20	0.61	

NEWLEN CONSULTANT BANGALORE

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಯೋಜನಾ ವಿಭಾಗ
7.11.2019 ಜಿ.ಬಿ.ಎ.ಎ. ಬೆಂಗಳೂರು-106

Scanned with CamScanner

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
	2nd -3rd Cross	1	12.90	0.20	0.20	0.52	
	3rd - 4th Cross	1	8.32	0.20	0.20	0.33	
		1	10.00	0.20	0.20	0.40	
	4th - 5th Cross	1	17.50	0.20	0.20	0.70	
	5th - 7th Cross	1	18.32	0.20	0.20	0.73	
	RHS						
	7th - 5th Cross	1	18.60	0.20	0.20	0.74	
	5th - 4th Cross	1	18.40	0.20	0.20	0.74	
	4th - 3rd Cross	1	19.10	0.20	0.20	0.76	
	3rd - 2nd Cross	1	18.72	0.20	0.20	0.75	
	2nd - 1st Cross	1	20.00	0.20	0.20	0.80	
		1	30.00	0.20	0.20	1.20	
		1	2.30	0.20	0.20	0.09	
		1	27.00	0.20	0.20	1.08	
		1	23.80	0.20	0.20	0.95	
		1	17.40	0.20	0.20	0.70	
	2nd Main Road						
	RHS						
		1	30.00	0.20	0.20	1.20	
		1	22.00	0.20	0.20	0.88	
		1	23.80	0.20	0.20	0.95	
		1	20.60	0.20	0.20	0.82	
	1st -2nd Cross	1	18.10	0.20	0.20	0.72	
	2nd -3rd Cross	1	18.90	0.20	0.20	0.76	
	3rd - 4th Cross	1	18.77	0.20	0.20	0.75	
	4th - 5th Cross	1	20.20	0.20	0.20	0.81	
	LHS						
	7th - 5th Cross	1	20.20	0.20	0.20	0.81	
	5th - 4th Cross	1	18.77	0.20	0.20	0.75	
	4th - 3rd Cross	1	18.77	0.20	0.20	0.75	
	3rd - 2nd Cross	1	19.60	0.20	0.20	0.78	
	2nd - 1st Cross	1	25.15	0.20	0.20	1.01	
		1	30.00	0.20	0.20	1.20	
		1	24.40	0.20	0.20	0.98	
		1	4.70	0.20	0.20	0.19	
	Temple Area						
	For Kerb	2	16.20	0.20	0.20	1.30	
		1	2.45	0.20	0.20	0.10	
		1	6.90	0.20	0.20	0.28	
		1	7.30	0.20	0.20	0.29	
	For Foothpath						
		0.5	2.30	6.00	0.30	2.07	
		1	16.20	1.47	0.30	7.12	
		1	4.30	1.88	0.30	2.42	

NEWEN CONSULTANTS BANGALORE

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ-2
ಜಿ ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Scanned with CamScanner

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
		1	2.10	2.48	0.30	1.56	
		1	5.50	1.25	0.30	2.06	
					Present Qty	**1178.58**	**Cum**

Contractor PMC Assistant Engineer

7.11.2019

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಆ.ಬ.ಮಂ.ಪ. ಬೆಂಗಳೂರು-156

Asst. Executive Engineer,

7/11/2019

Scanned with CamScanner

Name of Work :Improvements of Rcc Drain and CC Roads to Cross Roads at Basavalingappa Layout and Surrounding areas in Ward No.03

Date measurement recorded on: 8/11/2019

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
2	Removing And Refixing stone slabs of drains and pointing in C.M (1:3)						
	Basavalingappa Layout						
	1st Cross						
	RHS						
		1	5.00	0.90		4.50	
		1	5.20	0.90		4.68	
		1	11.50	0.90		10.35	
		1	12.00	0.90		10.80	
	2nd Cross						
	RHS						
		1	9.90	0.90		8.91	
		1	8.93	0.90		8.04	
		1	12.00	0.90		10.80	
		1	3.17	0.90		2.85	
	LHS						
		1	11.50	0.90		10.35	
		1	5.70	0.90		5.13	
		1	9.90	0.90		8.91	
		1	9.45	0.90		8.51	
	3rd Cross						
	RHS						
		1	11.50	0.90		10.35	
		1	11.95	0.90		10.76	
		1	11.40	0.90		10.26	
		1	8.70	0.90		7.83	
	LHS						
		1	12.90	0.90		11.61	
		1	10.00	0.90		9.00	
		1	16.20	0.90		14.58	
		1	10.70	0.90		9.63	
	4th Cross						
	RHS						
		1	10.20	0.90		9.18	
		1	7.44	0.90		6.70	
		1	7.50	0.90		6.75	
		1	9.16	0.90		8.24	
	LHS						
		1	11.50	0.90		10.35	

NEW-EN CONSULTANTS BANGALORE

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಜಿ.ಬಿ.ಎ.ಎ.ಕ. ಬೆಂಗಳೂರು-106

Scanned with CamScanner

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
		1	16.80	0.90		15.12	
		1	5.70	0.90		5.13	
		1	10.80	0.90		9.72	
	5th Cross						
	LHS						
		1	9.10	0.90		8.19	
		1	0.90	0.90		0.81	
		1	9.80	0.90		8.82	
		1	10.20	0.90		9.18	
					Present Qty	**276.03**	**Sqm**

Contractor PMC NEWZEN CONSULTANT BANGALORE Assistant Engineer

C&FC

Asst. Executive Engineer,
ಸ ಪ.ಎಂ.ಕ. ಬೆಂಗಳೂರು-106

8/11/2019

Scanned with CamScanner

Name of Work :Improvements of Rcc Drain and CC Roads to Cross Roads at Basavalingappa Layout and Surrounding areas in Ward No.03

Pre measurement recorded on: 13/11/2019

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
3	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @ 0.46cum, in foundation mechanically mixed, placed in foundation and compacted by vibration including curing for 14 days including cost of all materials, labour, HOM curing, form works, scaffolding and centering complete as per specifications.						
	Basavalingappa Layout						
	1st Cross						
	LHS						
		1	30.00	1.10	0.15	4.95	
		1	15.40	1.10	0.15	2.54	
		1	30.00	1.10	0.15	4.95	
		1	24.60	1.10	0.15	4.06	
	2nd Cross						
	RHS						
		1	30.00	1.10	0.15	4.95	
		1	24.13	1.10	0.15	3.98	
		1	30.00	1.10	0.15	4.95	
		1	16.67	1.10	0.15	2.75	
	LHS						
		1	30.00	1.10	0.15	4.95	
		1	17.70	1.10	0.15	2.92	
		1	30.00	1.10	0.15	4.95	
		1	24.65	1.10	0.15	4.07	
	3rd Cross						
	RHS						
		1	30.00	1.10	0.15	4.95	
		1	22.60	1.10	0.15	3.73	
		1	26.70	1.10	0.15	4.41	
		1	25.40	1.10	0.15	4.19	
	LHS						
		1	25.40	1.10	0.15	4.19	
		1	28.20	1.10	0.15	4.65	
		1	30.00	1.10	0.15	4.95	
		1	23.40	1.10	0.15	3.86	
	4th Cross						
	RHS						
		1	30.00	1.10	0.15	4.95	
		1	25.64	1.10	0.15	4.23	

NEWTEN CONSULTANT BANGALORE

13/11/2019

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಜಿ.ಬಿ.ಎ. ಬೆಂಗಳೂರು-106

13/11/2019

Scanned with CamScanner

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
		1	30.00	1.10	0.15	4.95	
		1	27.66	1.10	0.15	4.56	
	LHS						
		1	30.00	1.10	0.15	4.95	
		1	28.40	1.10	0.15	4.69	
		1	30.00	1.10	0.15	4.95	
		1	24.50	1.10	0.15	4.04	
	5th Cross						
	RHS						
		1	30.00	1.10	0.15	4.95	
		1	20.50	1.10	0.15	3.38	
		1	30.00	1.10	0.15	4.95	
		1	30.00	1.10	0.15	4.95	
		1	3.00	1.10	0.15	0.50	
	LHS						
		1	30.00	1.10	0.15	4.95	
		1	30.00	1.10	0.15	4.95	
		1	30.00	1.10	0.15	4.95	
		1	16.20	1.10	0.15	2.67	
	Culverts						
	1stMain Road						
	At 1st Cross						
	LHS	1	4.90	1.50	0.15	1.10	
	RHS	1	4.75	1.50	0.15	1.07	
	At 4th Cross						
	RHS	1	4.35	1.50	0.15	0.98	
	2nd Main Road						
	At 1st Cross						
	LHS	1	2.50	1.50	0.15	0.56	
	RHS	1	6.85	1.50	0.15	1.54	
	At 2nd Cross						
	LHS	1	4.20	1.50	0.15	0.95	
	RHS	1	4.30	1.50	0.15	0.97	
	At 4th Cross						
	LHS	1	4.65	1.50	0.15	1.05	
	RHS	1	4.30	1.50	0.15	0.97	
	At 5th Cross						
	RHS	1	4.60	1.70	0.15	1.17	
	LHS	1	4.35	1.50	0.15	0.98	
	For Kerb Bed						
	Basavalingappa Layout						
	1st Main Road						

NEW EN CONSULTANT BANGALORE

(8)

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಜಿ.ಬಿ.ಎ.ಎ. ಬೆಂಗಳೂರು-106
15/11/2019

15/11/2019

Scanned with CamScanner

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
	LHS						
		1	30.00	0.20	0.15	0.90	
		1	30.00	0.20	0.15	0.90	
		1	30.00	0.20	0.15	0.90	
		1	23.80	0.20	0.15	0.71	
	1st -2nd Cross	1	15.25	0.20	0.15	0.46	
	2nd -3rd Cross	1	12.90	0.20	0.15	0.39	
	3rd - 4th Cross	1	8.32	0.20	0.15	0.25	
		1	10.00	0.20	0.15	0.30	
	4th - 5th Cross	1	17.50	0.20	0.15	0.53	
	5th - 7th Cross	1	18.32	0.20	0.15	0.55	
	RHS						
	7th - 5th Cross	1	18.60	0.20	0.15	0.56	
	5th - 4th Cross	1	18.40	0.20	0.15	0.55	
	4th - 3rd Cross	1	19.10	0.20	0.15	0.57	
	3rd - 2nd Cross	1	18.72	0.20	0.15	0.56	
	2nd - 1st Cross	1	20.00	0.20	0.15	0.60	
		1	30.00	0.20	0.15	0.90	
		1	2.30	0.20	0.15	0.07	
		1	27.00	0.20	0.15	0.81	
		1	23.80	0.20	0.15	0.71	
		1	17.40	0.20	0.15	0.52	
	2nd Main Road						
	RHS						
		1	30.00	0.20	0.15	0.90	
		1	22.00	0.20	0.15	0.66	
		1	23.80	0.20	0.15	0.71	
		1	20.60	0.20	0.15	0.62	
	1st -2nd Cross	1	18.10	0.20	0.15	0.54	
	2nd -3rd Cross	1	18.90	0.20	0.15	0.57	
	3rd - 4th Cross	1	18.77	0.20	0.15	0.56	
	4th - 5th Cross	1	20.20	0.20	0.15	0.61	
	LHS						
	7th - 5th Cross	1	20.20	0.20	0.15	0.61	
	5th - 4th Cross	1	18.77	0.20	0.15	0.56	
	4th - 3rd Cross	1	18.77	0.20	0.15	0.56	
	3rd - 2nd Cross	1	19.60	0.20	0.15	0.59	
	2nd - 1st Cross	1	25.15	0.20	0.15	0.75	
		1	30.00	0.20	0.15	0.90	
		1	24.40	0.20	0.15	0.73	
		1	4.70	0.20	0.15	0.14	
	Ramp For Culvets						

NEWLEN CONSULTANT

13.11.2019

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಜಿ.ಬಿ.ಎ.ಎ. ಬೆಂಗಳೂರು-106

Scanned with CamScanner

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
	1stMain Road						
	At 1st Cross						
	LHS	1	4.90	0.97	0.15	0.71	
		1	4.90	1.30	0.15	0.96	
	RHS	1	4.75	0.80	0.15	0.57	
		1	4.75	1.10	0.15	0.78	
	At 4th Cross						
	RHS	1	4.35	1.62	0.15	1.06	
		1	4.35	1.00	0.15	0.65	
	2nd Main Road						
	At 1st Cross						
	LHS	2	2.50	0.90	0.15	0.68	
	RHS	2	5.85	0.73	0.15	1.27	
	At 2nd Cross						
	LHS	2	4.20	0.45	0.15	0.57	
	RHS	2	4.30	0.75	0.15	0.97	
	At 4th Cross						
	LHS	2	4.60	0.90	0.15	1.24	
	RHS	2	4.30	0.80	0.15	1.03	
	At 5th Cross						
	LHS	2	4.60	1.00	0.15	1.38	
	RHS	2	4.68	1.00	0.15	1.40	
	Temple Area						
	For Kerb	2	16.20	0.20	0.15	0.97	
		1	2.45	0.20	0.15	0.07	
		1	6.90	0.20	0.15	0.21	
		1	7.30	0.20	0.15	0.22	
	For Foothpath						
		0.5	2.30	6.00	0.15	1.04	
		1	16.20	(1.3+1.63)/2	0.15	3.56	
		1	4.30	(2+1.75)/2	0.15	1.21	
		1	2.10	(2.45+2.5)/2	0.15	0.78	
		1	5.50	1.25	0.15	1.03	
					Present Qty	**213.97**	**Cum**

Contractor

NEWZEN CONSULTANT PMC BANGALORE

Assistant Engineer

12.11.2019

C&RC

Executive Engineer

12.11.2019

Scanned with CamScanner

Name of Work :Improvements of Rcc Drain and CC Roads to Cross Roads at Basavalingappa Layout and Surrounding areas in Ward No.03

Pre measurement recorded on: 19.11.2019

Item No	Description of Item	No	Length	Breadth	D1	D2	Avg Depth	Qty	Unit
4	Providing laying palin / reinforced cement concrete for Box Drain walls of thicknes 10cm to 20 cm including cemmtering shuttering form work etc. complete as per approved drawiong and design MORTH Specification No. 1500,1700,2200 PCC M 20 Grade upto 0.75 m height using concrete mixture								
	Basavalingappa Layout								
	For Bottom Raft								
	1st Cross								
	LHS								
		1	30.00	0.90	0.15	0.15	0.15	4.05	
		1	15.40	0.90	0.15	0.15	0.15	2.08	
		1	30.00	0.90	0.15	0.15	0.15	4.05	
		1	24.60	0.90	0.15	0.15	0.15	3.32	
	2nd Cross								
	RHS								
		1	30.00	0.90	0.15	0.15	0.15	4.05	
		1	24.13	0.90	0.15	0.15	0.15	3.26	
		1	30.00	0.90	0.15	0.15	0.15	4.05	
		1	16.67	0.90	0.15	0.15	0.15	2.25	
	LHS								
		1	30.00	0.90	0.15	0.15	0.15	4.05	
		1	17.70	0.90	0.15	0.15	0.15	2.39	
		1	30.00	0.90	0.15	0.15	0.15	4.05	
		1	24.65	0.90	0.15	0.15	0.15	3.33	
	3rd Cross								
	RHS								
		1	30.00	0.90	0.15	0.15	0.15	4.05	
		1	22.60	0.90	0.15	0.15	0.15	3.05	
		1	26.70	0.90	0.15	0.15	0.15	3.60	
		1	25.40	0.90	0.15	0.15	0.15	3.43	
	LHS								
		1	25.40	0.90	0.15	0.15	0.15	3.43	
		1	28.20	0.90	0.15	0.15	0.15	3.81	
		1	30.00	0.90	0.15	0.15	0.15	4.05	
		1	23.40	0.90	0.15	0.15	0.15	3.16	
	4th Cross								
	RHS								
		1	30.00	0.90	0.15	0.15	0.15	4.05	
		1	25.64	0.90	0.15	0.15	0.15	3.46	
		1	30.00	0.90	0.15	0.15	0.15	4.05	
		1	27.66	0.90	0.15	0.15	0.15	3.73	
	LHS								
		1	30.00	0.90	0.15	0.15	0.15	4.05	
		1	28.40	0.90	0.15	0.15	0.15	3.83	
		1	30.00	0.90	0.15	0.15	0.15	4.05	

NEWTECH CONSULTANTS

(11)

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪವಿಭಾಗ
ಜಿ.ಬಿ.ಬ.ಎ. ಬೆಂಗಳೂರು-106

19.11.2019

Scanned with CamScanner

Item No	Discription of Item	No	Length	Breadth	D1	D2	Avg Depth	Qty	Unit
		1	24.50	0.90	0.15	0.15	0.15	3.31	
	5th Cross								
	RHS								
		1	30.00	0.90	0.15	0.15	0.15	4.05	
		1	20.50	0.90	0.15	0.15	0.15	2.77	
		1	30.00	0.90	0.15	0.15	0.15	4.05	
		1	30.00	0.90	0.15	0.15	0.15	4.05	
		1	3.00	0.90	0.15	0.15	0.15	0.41	
	LHS								
		1	30.00	0.90	0.15	0.15	0.15	4.05	
		1	30.00	0.90	0.15	0.15	0.15	4.05	
		1	30.00	0.90	0.15	0.15	0.15	4.05	
		1	16.20	0.90	0.15	0.15	0.15	2.19	
	Culverts								
	1stMain Road								
	At 1st Cross								
	LHS	1	4.90	1.20	0.20	0.20	0.20	1.18	
	RHS	1	4.75	1.20	0.20	0.20	0.20	1.14	
	At 4th Cross								
	RHS	1	4.35	1.20	0.20	0.20	0.20	1.04	
	2nd Main Road								
	At 1st Cross								
	LHS	1	2.50	1.20	0.20	0.20	0.20	0.60	
	RHS	1	6.85	1.20	0.20	0.20	0.20	1.64	
	At 2nd Cross								
	LHS	1	4.20	1.20	0.20	0.20	0.20	1.01	
	RHS	1	4.30	1.20	0.20	0.20	0.20	1.03	
	At 4th Cross								
	LHS	1	4.65	1.20	0.20	0.20	0.20	1.12	
	RHS	1	4.30	1.20	0.20	0.20	0.20	1.03	
	At 5th Cross								
	RHS	1	4.60	1.50	0.20	0.20	0.20	1.38	
	LHS	1	4.35	1.20	0.20	0.20	0.20	1.04	
	For Wall								
	1st Cross								
	LHS								
		2	30.00	0.15	0.70	0.50	0.60	5.40	
		2	15.40	0.15	0.50	0.57	0.54	2.47	
		2	30.00	0.15	0.63	0.57	0.60	5.40	
		2	24.60	0.15	0.57	0.57	0.57	4.21	
	2nd Cross								
	RHS								
		2	30.00	0.15	0.47	0.57	0.52	4.68	
		2	24.13	0.15	0.57	0.70	0.64	4.60	
		2	30.00	0.15	0.56	0.55	0.56	5.00	
		2	16.67	0.15	0.55	0.60	0.58	2.88	
	LHS								

NEWGEN CONSULTANTS BANGALORE

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Scanned with CamScanner

Item No	Discription of Item	No	Length	Breadth	D1	D2	Avg Depth	Qty	Unit
		2	30.00	0.15	0.60	0.60	0.60	5.40	
		2	17.70	0.15	0.60	0.70	0.65	3.45	
		2	30.00	0.15	0.73	0.54	0.64	5.72	
		2	24.65	0.15	0.54	0.50	0.52	3.85	
	3rd Cross								
	RHS								
		2	30.00	0.15	0.55	0.60	0.58	5.18	
		2	22.60	0.15	0.60	0.90	0.75	5.09	
		2	26.70	0.15	0.70	0.70	0.70	5.61	
		2	25.40	0.15	0.70	0.70	0.70	5.33	
	LHS								
		2	25.40	0.15	0.70	0.70	0.70	5.33	
		2	28.20	0.15	0.70	0.70	0.70	5.92	
		2	30.00	0.15	0.95	0.60	0.78	6.98	
		2	23.40	0.15	0.60	0.50	0.55	3.86	
	4th Cross								
	RHS								
		2	30.00	0.15	0.48	0.50	0.49	4.41	
		2	25.64	0.15	0.50	0.57	0.54	4.12	
		2	30.00	0.15	0.55	0.50	0.53	4.73	
		2	27.66	0.15	0.50	0.50	0.50	4.15	
	LHS								
		2	30.00	0.15	0.46	0.55	0.51	4.55	
		2	28.40	0.15	0.55	0.66	0.61	5.15	
		2	30.00	0.15	0.57	0.75	0.66	5.94	
		2	24.50	0.15	0.75	0.54	0.65	4.74	
	5th Cross								
	RHS								
		2	30.00	0.15	0.55	0.70	0.63	5.63	
		2	20.50	0.15	0.70	0.52	0.61	3.75	
		2	30.00	0.15	0.54	0.53	0.54	4.82	
		2	30.00	0.15	0.53	0.52	0.53	4.73	
		2	3.00	0.15	0.52	0.51	0.52	0.46	
	LHS								
		2	30.00	0.15	0.50	0.50	0.50	4.50	
		2	30.00	0.15	0.50	0.64	0.57	5.13	
		2	30.00	0.15	0.64	0.51	0.58	5.18	
		2	16.20	0.15	0.51	0.58	0.55	2.65	
	Culverts								
	1stMain Road								
	At 1st Cross								
	LHS	2	4.90	0.30	0.60	0.60	0.60	1.76	
	RHS	2	4.75	0.30	0.60	0.50	0.55	1.57	
	At 4th Cross								
	RHS	2	4.35	0.30	0.60	0.60	0.60	1.57	
	2nd Main Road								
	At 1st Cross								

NEMEN CONSULTANT BANGALORE

(13)

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ-2019
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-106
19.11.2019

Scanned with CamScanner

Item No	Discription of Item	No	Length	Breadth	D1	D2	Avg Depth	Qty	Unit
	LHS	2	2.50	0.30	0.60	0.60	0.60	0.90	
	RHS	2	6.85	0.30	0.60	0.60	0.60	2.47	
	At 2nd Cross								
	LHS	2	4.20	0.30	0.60	0.60	0.60	1.51	
	RHS	2	4.30	0.30	0.60	0.60	0.60	1.55	
	At 4th Cross								
	LHS	2	4.65	0.30	0.60	0.60	0.60	1.67	
	RHS	2	4.30	0.30	0.60	0.60	0.60	1.55	
	At 5th Cross								
	RHS	2	4.60	0.30	0.60	0.60	0.60	1.66	
	LHS	2	4.35	0.30	0.60	0.60	0.60	1.57	
	Ramp For Culvets								
	1stMain Road								
	At 1st Cross								
	LHS	1	4.90	0.97	0.15	0.15	0.15	0.71	
		1	4.90	1.30	0.15	0.15	0.15	0.96	
	RHS	1	4.75	0.80	0.15	0.15	0.15	0.57	
		1	4.75	1.10	0.15	0.15	0.15	0.78	
	At 4th Cross								
	RHS	1	4.35	1.62	0.15	0.15	0.15	1.06	
		1	4.35	1.00	0.15	0.15	0.15	0.65	
	2nd Main Road								
	At 1st Cross								
	LHS	2	2.50	0.90	0.15	0.15	0.15	0.68	
	RHS	2	6.85	0.73	0.15	0.15	0.15	1.49	
	At 2nd Cross								
	LHS	2	4.20	0.45	0.15	0.15	0.15	0.57	
	RHS	2	4.30	0.75	0.15	0.15	0.15	0.97	
	At 4th Cross								
	LHS	2	4.65	0.90	0.15	0.15	0.15	1.26	
	RHS	2	4.30	0.80	0.15	0.15	0.15	1.03	
	At 5th Cross								
	LHS	2	4.60	1.00	0.15	0.15	0.15	1.38	
	RHS	2	4.35	1.00	0.15	0.15	0.15	1.31	
							Present Qty	**344.03**	**Cum**

Contractor

NEWZEN CONSULTANT BANGALORE

PMC

Assistant Engineer

C&E

Asst Executive Engineer

14.11.2019

Scanned with CamScanner

Name of Work :Improvements of Rcc Drain and CC Roads to Cross Roads at Basavalingappa Layout and Surrounding areas in Ward No.03

Pre measurement recorded on: 19/11/2019

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
5	Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.69 cum and fine aggregtes @ 0.459cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, for coping. Including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2. (P. No. 255/ I. No.34.11 of CSR 2018-19)						
	Concrete for keb packing						
	Basavalingappa Layout						
	1st Main Road						
	LHS						
		1	30.00	0.12	0.30	1.08	
		1	30.00	0.13	0.30	1.17	
		1	30.00	0.15	0.30	1.35	
		1	23.80	0.10	0.30	0.71	
	1st -2nd Cross	1	15.25	0.10	0.30	0.46	
	2nd -3rd Cross	1	12.90	0.10	0.30	0.39	
	3rd - 4th Cross	1	8.32	0.10	0.30	0.25	
		1	10.00	0.10	0.30	0.30	
	4th - 5th Cross	1	17.50	0.10	0.30	0.53	
	5th - 7th Cross	1	18.32	0.10	0.30	0.55	
	RHS						
	7th - 5th Cross	1	18.60	0.10	0.30	0.56	
	5th - 4th Cross	1	18.40	0.10	0.30	0.55	
	4th - 3rd Cross	1	19.10	0.10	0.30	0.57	
	3rd - 2nd Cross	1	18.72	0.10	0.30	0.56	
	2nd - 1st Cross	1	20.00	0.10	0.30	0.60	
		1	30.00	0.10	0.30	0.90	
		1	2.30	0.10	0.30	0.07	
		1	27.00	0.10	0.30	0.81	
		1	23.80	0.10	0.30	0.71	
		1	17.40	0.10	0.30	0.52	
	2nd Main Road						
	RHS						
		1	30.00	0.10	0.30	0.90	
		1	22.00	0.10	0.30	0.66	
		1	23.80	0.10	0.30	0.71	
		1	20.60	0.10	0.30	0.62	
	1st -2nd Cross	1	18.10	0.10	0.30	0.54	
	2nd -3rd Cross	1	18.90	0.10	0.30	0.57	
	3rd - 4th Cross	1	18.77	0.10	0.30	0.56	
	4th - 5th Cross	1	20.20	0.10	0.30	0.61	
	LHS						
	7th - 5th Cross	1	20.20	0.10	0.30	0.61	

NEW EN CONSULTANTS BANGALORE

(15)

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ/ಉಪವಿಭಾಗ
ಜಿ.ಬಿ.ಎ.ಎ.ಪಿ. ಬೆಂಗಳೂರು-106
19/11/2019

Scanned with CamScanner

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
	5th - 4th Cross	1	18.77	0.10	0.30	0.56	
	4th - 3rd Cross	1	18.77	0.10	0.30	0.56	
	3rd - 2nd Cross	1	19.60	0.10	0.30	0.59	
	2nd - 1st Cross	1	25.15	0.10	0.30	0.75	
		1	30.00	0.10	0.30	0.90	
		1	24.40	0.10	0.30	0.73	
		1	4.70	0.10	0.30	0.14	
	Temple Area						
	For Foothpath						
		0.5	2.30	6.00	0.15	1.04	
		1	16.20	(1.3+1.63)/2	0.15	3.56	
		1	4.30	(2+1.75)/2	0.15	1.21	
		1	2.10	(2.45+2.5)/2	0.15	0.78	
		1	5.50	1.25	0.15	1.03	
					Present Qty	30.28	Cum

Contractor

NEWZEN CONSULTANT * BANGALORE *

Assistant Engineer

Ass. Executive Engineer,
B.B.M.P. Bangalore-106

14/11/2019

Scanned with CamScanner

Name of Work :Improvements of Rcc Drain and CC Roads to Cross Roads at Basavalingappa Layout and Surrounding areas in Ward No.03

Pre measurement recorded on: 20/11/2019

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
6	Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. Specification No. KBS 4.6.3- TMT bars						
	Basavalingappa Layout						
	1st Cross						
	RHS						
	Total Drain length=101.00 Mtr						
	Main bar 10mm dia bar @ 100mm c/c						
	0.61kg/mtr						
	No of U-bar=Nos	1000	2.25		0.61	1372.50	
	Distribution bar						
	Distribution bar 10mm dia @ 125mm c/c						
	0.61kg/mtr	20	100.00		0.61	1220.00	
	2nd Cross						
	RHS						
	Total Drain length=100.80m						
	Main bar 10mm dia bar @ 100mm c/c						
	0.61kg/mtr						
	No of U-bar=Nos	1010	2.25		0.61	1386.23	
	Distribution bar						
	Distribution bar 10mm dia @ 125mm c/c						
	0.61kg/mtr	18	100.80		0.61	1106.78	
	LHS						
	Total Drain length=102.35 Mtr @ 100mm c/c						
	Main bar 10mm dia bar						
	0.61kg/mtr						
	No of U-bar=Nos	1024	2.25		0.61	1404.75	
	Distribution bar						
	Distribution bar 10mm dia @ 125mm c/c						
	0.61kg/mtr	18	102.35		0.61	1123.80	
	3rd Cross						
	RHS						
	Total Drain length=104.70 mtr						
	Main bar 10mm dia bar @ 100mm c/c						
	0.61kg/mtr						
	No of U-bar=Nos	1047	2.25		0.61	1437.01	
	Distribution bar						
	Distribution bar 10mm dia @ 125mm c/c						

CONSULTANT

(17)

Scanned with CamScanner

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
	0.61kg/mtr	18	104.70		0.61	1149.61	
	LHS						
	Total Drain length=109.70 Mtr						
	Main bar 10mm dia bar @ 100mm c/c						
	0.61kg/mtr						
	No of U-bar=Nos	1070	2.25		0.61	1468.58	
	Distribution bar						
	Distribution bar 10mm dia @ 125mm c/c						
	0.61kg/mtr	18	107.00		0.61	1174.86	
	4th Cross						
	RHS						
	Total Drain length=113.30 mtr						
	Main bar 10mm dia bar @ 100mm c/c						
	0.61kg/mtr						
	No of U-bar=Nos	1133	2.25		0.61	1555.04	
	Distribution bar						
	Distribution bar 10mm dia @ 125mm c/c						
	0.61kg/mtr	18	113.30		0.61	1244.03	
	LHS						
	Total Drain length=112.90 Mtr						
	Main bar 10mm dia bar @ 100mm c/c						
	0.61kg/mtr						
	No of U-bar=Nos	1129	2.25		0.61	1549.55	
	Distribution bar						
	Distribution bar 10mm dia @ 125mm c/c						
	0.61kg/mtr	18	112.90		0.61	1239.64	
	5th Cross						
	RHS						
	Total Drain length=113.50 mtr						
	Main bar 10mm dia bar @ 100mm c/c						
	0.61kg/mtr						
	No of U-bar=Nos	1135	2.25		0.61	1557.79	
	Distribution bar						
	Distribution bar 10mm dia @ 125mm c/c						
	0.61kg/mtr	18	113.50		0.61	1246.23	
	LHS						
	Total Drain length=106.20 Mtr						
	Main bar 10mm dia bar @ 100mm c/c						
	0.61kg/mtr						
	No of U-bar=Nos	1062	2.25		0.61	1457.60	
	Distribution bar @ 125mm c/c						
	Distribution bar 10mm dia						
	0.61kg/mtr	18	106.20		0.61	1166.08	
	Culverts						

NETHRA CONSULTANTS BANGALORE

Scanned with CamScanner

Sheet No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
	1stMain Road							
	At 1st Cross-LHS							
	Total Drain length=4.90 mtr							
	Main bar 12mm dia bar @ 125mm c/c							
	0.89kg/mtr							
	No of U-bar=Nos	Top	39	2.40		0.89	83.73	
		Bottom	39	2.40		0.89	83.73	
	Distribution bar							
	Distribution bar 10mm dia @ 125mm c/c							
	0.61kg/mtr	Top	19	4.90		0.61	57.39	
		Bottom	19	4.90		0.61	57.39	
	At 1st Cross-RHS							
	Total Drain length=4.75m							
	Main bar 12mm dia bar @ 125mm c/c							
	0.89kg/mtr							
	No of U-bar=Nos	Top	38	2.40		0.89	81.17	
		Bottom	38	2.40		0.89	81.17	
	Distribution bar							
	Distribution bar 10mm dia @ 125mm c/c							
	0.61kg/mtr	Top	19	4.75		0.61	55.63	
		Bottom	19	4.75		0.61	55.63	
	At 4th Cross-RHS							
	Total Drain length=4.35m							
	Main bar 12mm dia bar @ 125mm c/c							
	0.89kg/mtr							
	No of U-bar=Nos	Top	35	2.40		0.89	74.33	
		Bottom	35	2.40		0.89	74.33	
	Distribution bar							
	Distribution bar 10mm dia @ 125mm c/c							
	0.61kg/mtr	Top	19	4.35		0.61	50.95	
		Bottom	19	4.35		0.61	50.95	
	2nd Main Road							
	At 1st Cross-RHS							
	Total Drain length=m							
	Main bar 12mm dia bar @ 125mm c/c							
	0.89kg/mtr							
	No of U-bar=Nos	Top	55	2.40		0.89	117.05	
		Bottom	55	2.40		0.89	117.05	
	Distribution bar							
	Distribution bar 10mm dia @ 150 mm c/c							
	0.61kg/mtr	Top	16	6.85		0.61	66.86	
		Bottom	16	6.85		0.61	66.86	
	At 1st Cross-LHS							

NEWLEN CONSULTANTS BANGALORE

(19)

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಪಾಲಿಕೆ,
ಬೆ.ಬ.ಗ.ಪ. ಬೆಂಗಳೂರು-106

Scanned with CamScanner

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
	Total Drain length=m							
	Main bar 12mm dia bar @ 125mm c/c							
	0.89kg/mtr							
	No of U-bar=Nos	Top	20	2.40		0.89	42.72	
		Bottom	20	2.40		0.89	42.72	
	Distribution bar							
	Distribution bar 10mm dia @ 150 mm c/c							
	0.61kg/mtr	Top	16	2.50		0.61	24.40	
		Bottom	16	2.50		0.61	24.40	
	At 2nd Cross-RHS							
	Total Drain length=m							
	Main bar 12mm dia bar @ 125mm c/c							
	0.89kg/mtr							
	No of U-bar=Nos	Top	34	2.40		0.89	73.48	
		Bottom	34	2.40		0.89	73.48	
	Distribution bar							
	Distribution bar 10mm dia @ 125mm c/c							
	0.61kg/mtr	Top	19	4.30		0.61	50.36	
		Bottom	19	4.30		0.61	50.36	
	At 2nd Cross-LHS							
	Total Drain length=m							
	Main bar 12mm dia bar @ 125 mm c/c							
	0.89kg/mtr							
	No of U-bar=Nos	Top	34	2.40		0.89	71.77	
		Bottom	34	2.40		0.89	71.77	
	Distribution bar							
	Distribution bar 10mm dia @ 125mm c/c							
	0.61kg/mtr	Top	19	4.20		0.61	49.19	
		Bottom	19	4.20		0.61	49.19	
	At 4th Cross-RHS							
	Total Drain length=m							
	Main bar 12mm dia bar @ 125 mm c/c							
	0.89kg/mtr							
	No of U-bar=Nos	Top	34	2.40		0.89	73.48	
		Bottom	34	2.40		0.89	73.48	
	Distribution bar							
	Distribution bar 10mm dia @ 125 mm c/c							
	0.61kg/mtr	Top	19	4.30		0.61	50.36	
		Bottom	19	4.30		0.61	50.36	
	At 4th Cross-LHS							
	Total Drain length=m							
	Main bar 12mm dia bar @ 125 mm c/c							

Scanned with CamScanner

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
	0.89kg/mtr							
	No of U-bar=Nos	Top	37	2.40		0.89	79.46	
		Bottom	37	2.40		0.89	79.46	
	Distribution bar							
	Distribution bar 10mm dia @ 125 mm c/c							
	0.61kg/mtr	Top	19	4.65		0.61	54.46	
		Bottom	19	4.65		0.61	54.46	
	At 5th Cross-RHS							
	Total Drain length=m							
	Main bar 12mm dia bar @ 125 mm c/c							
	0.89kg/mtr							
	No of U-bar=Nos	Top	35	2.40		0.89	74.33	
		Bottom	35	2.40		0.89	74.33	
	Distribution bar							
	Distribution bar 10mm dia @ 125 mm c/c							
	0.61kg/mtr	Top	19	4.35		0.61	50.95	
		Bottom	19	4.35		0.61	50.95	
	At 5th Cross-LHS							
	Total Drain length=m							
	Main bar 12mm dia bar @ 125 mm c/c							
	0.89kg/mtr							
	No of U-bar=Nos	Top	37	2.70		0.89	88.43	
		Bottom	37	2.70		0.89	88.43	
	Distribution bar							
	Distribution bar 10mm dia @ 125 mm c/c							
	0.61kg/mtr	Top	22	4.60		0.61	60.61	
		Bottom	22	4.60		0.61	60.61	
						Present Qty	**26722.29**	**Kg**
						Present Qty	**26.68**	**Tonne**

Contractor

NEWZEN CONSULTANT BANGALORE
PMC

Assistant Engineer

20/11/2019

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
Asst. Executive Engineer,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

20/11/2019

Scanned with CamScanner

Name of Work :Improvements of Rcc Drain and CC Roads to Cross Roads at Basavalingappa Layout and Surrounding areas in Ward No.03

Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
KSRRB 300-3. Earthwork excavation by manual means for roads, drains & similar works in ordinary soil invoiving , excavated surface leveled & sides neatly dressed , the disposed earth to be levelled neatly after breaking of clods complete as per specification								
Vide premeasurement page no. 1 to 4					1178.58			
					Present Qty	**1178.58**	Cum	**220.40**	**259758.41**
Removing And Refixing stone slabs of drains and pointing in C.M (1:3)								
Vide premeasurement page no. 5 to 6					276.03			
					Present Qty	**276.03**	Sqm	**111.30**	**30722.14**
KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @ 0.46cum, in foundation mechanically mixed, placed in foundation and compacted by vibration including curing for 14 days including cost of all								
Vide premeasurement page no. 7 to 10					213.97			
					Present Qty	**213.97**	Cum	**5421.90**	**1160150.65**
Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. with 20mm and down size granite metal coarse aggregates at 0.69 cum and fine aggregates at 0.43 cum machine mixed, well compacted for walls and bottom including centering, shuttering, cost of materials, HOM of								
Vide premeasurement page no. 11 to 14					344.03			
					Present Qty	**344.03**	Cum	**7070.20**	**2432376.35**
Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.69 cum and fine aggregtes @ 0.459cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, for coping. Including cost of all materials, labour, HOM of machinery,								
Vide premeasurement page no. 15 to 16					30.28			
					Present Qty	**30.28**	Cum	**5599.98**	**169546.67**

NEWTEN CONSULTANTS BANGALORE

Scanned with CamScanner

Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C workincluding straightening, cutting, bending, hooking, placing in position,lapping and / or welding wherever required, tying with binding wire andanchoring to the adjoining members wherever necessary complete asper design (laps, hooks and wastage shall not be measured								
Vide premeasurement page no. 17 to 21					26.68			
				Present Qty	**26.68**	Ton	**72326.98**	**1929683.83**

Contractor

NEWZEN CONSULTANT PMC BANGALORE

Assistant Engineer

21/11/2019

C & FC

Asst. Executive Engineer,

Scanned with CamScanner

Name of Work :Improvements of Rcc Drain and CC Roads to Cross Roads at Basavalingappa Layout and Surrounding areas in Ward No.03

Detailed measurement recorded on: 25/11/2019

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
7	Providing and Fixing **pre cast covering Slab** made out of CC 1:2:4 with 10cm thick and Finishing cutting ,including form work,curing,including cost of alll materials, labour,hire charges of machinery,loading,unloading,lead								
	Basavalingappa Layout								
	1st Cross								
	LHS								
		1	25.00	0.90		22.50			
		1	10.20	0.90		9.18			
		1	18.50	0.90		16.65			
		1	12.60	0.90		11.34			
	2nd Cross								
	RHS								
		1	20.10	0.90		18.09			
		1	15.20	0.90		13.68			
		1	18.00	0.90		16.20			
		1	13.50	0.90		12.15			
	LHS								
		1	18.50	0.90		16.65			
		1	12.00	0.90		10.80			
		1	20.10	0.90		18.09			
		1	15.20	0.90		13.68			
	3rd Cross								
	RHS								
		1	18.50	0.90		16.65			
		1	10.65	0.90		9.59			
		1	15.30	0.90		13.77			
		1	16.70	0.90		15.03			
	LHS								
		1	12.50	0.90		11.25			
		1	18.20	0.90		16.38			
		1	13.80	0.90		12.42			
		1	12.70	0.90		11.43			
	4th Cross								
	RHS								
		1	19.80	0.90		17.82			
		1	18.20	0.90		16.38			
		1	22.50	0.90		20.25			
		1	18.50	0.90		16.65			
	LHS								

Executive Engineer
B.B.M.P Division
Yelahanka

ENGINEERING CONSULTANTS BANGALORE

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

25/11/2019

Scanned with CamScanner

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
		1	18.50	0.90		16.65			
		1	11.60	0.90		10.44			
		1	24.30	0.90		21.87			
		1	13.70	0.90		12.33			
	5th Cross								
	LHS								
		1	20.90	0.90		18.81			
		1	18.50	0.90		16.65			
		1	20.20	0.90		18.18			
		1	19.80	0.90		17.82			
	RHS								
		1	30.00	0.90		27.00			
		1	30.00	0.90		27.00			
		1	30.00	0.90		27.00			
		1	16.20	0.90		14.58			
					Present Qty	584.96	Sqm	2337.00	1367039.84

Executive Engineer
B.B.M.P Division
Yelahanka

C&fc

25/11/2019

Contractor

NEWZEN CONSULTANT PMC BANGALORE

Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಬ.ಬ.ಮ.ಪ. ಬೆಂಗಳೂರು-106.
Asst. Executive Engineer,

25/11/2019

Scanned with CamScanner

Name of Work :Improvements of Rcc Drain and CC Roads to Cross Roads at Basavalingappa Layout and Surrounding areas in

Detailed measurement recorded on: 26/11/2019

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
8	Providing and Fixing pre cast covering Slab made out of CC 1:2:4 with 25cm thick and Finishing cutting ,including form work,curing,including cost of alll materials, labour,hire charges of machinery,loading,unloading,lead and lift,transportation etc compplete. (Data Rate)								
	Culverts								
	1stMain Road								
	At 1st Cross								
	LHS	1	4.90	1.20		5.88			
	RHS	1	4.75	1.20		5.70			
	At 4th Cross								
	RHS	1	4.35	1.20		5.22			
	2nd Main Road								
	At 1st Cross								
	LHS	1	2.50	1.20		3.00			
	RHS	1	6.85	1.20		8.22			
	At 2nd Cross								
	LHS	1	4.20	1.20		5.04			
	RHS	1	4.30	1.20		5.16			
	At 4th Cross								
	LHS	1	4.65	1.20		5.58			
	RHS	1	4.30	1.20		5.16			
	At 5th Cross								
	LHS	1	4.35	1.20		5.22			
	RHS	1	4.60	1.50		6.90			
					Present Qty	**61.08**	**Sqm**	**5418.00**	**330931.44**

Contractor

NEHZEN CONSULTANT BANGALORE

Assistant Engineer

26/11/2019

ಸಹಾಯಕ ಅಭಿಯಂತರರು ಅಧೀಕ್ಷಕ ಅಭಿಯಂತರರು ಕಛೇರಿ
ಯೋಜನಾ ಅನುಷ್ಠಾನ ಘಟಕ,
ಬಿ.ಡಿ.ಎ. ಬೆಂಗಳೂರು-100

Scanned with CamScanner

Name of Work :Improvements of Rcc Drain and CC Roads to Cross Roads at Basavalingappa Layout and Surrounding areas in Ward No.03

Detailed measurement recorded on: 7.12.2019

Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
Providing and fixing pre cast solid cement concrete kerb stones made out of C.C. 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting, including form work, curing, including cost of all materials, labour, hire charges of machinery, loading, unloading, lead and lift, transportation etc., complete.								
Basavalingappa Layout								
1st Main Road								
LHS								
	1	30.00			30.00			
	1	30.00			30.00			
	1	30.00			30.00			
	1	23.80			23.80			
1st -2nd Cross	1	15.25			15.25			
2nd -3rd Cross	1	12.90			12.90			
3rd - 4th Cross	1	8.32			8.32			
	1	10.00			10.00			
4th - 5th Cross	1	17.50			17.50			
5th - 7th Cross	1	18.32			18.32			
RHS								
7th - 5th Cross	1	18.60			18.60			
5th - 4th Cross	1	18.40			18.40			
4th - 3rd Cross	1	19.10			19.10			
3rd - 2nd Cross	1	18.72			18.72			
2nd - 1st Cross	1	20.00			20.00			
	1	30.00			30.00			
	1	2.30			2.30			
	1	27.00			27.00			
	1	23.80			23.80			
	1	17.40			17.40			
2nd Main Road								
RHS								
	1	30.00			30.00			
	1	22.00			22.00			
	1	23.80			23.80			
	1	20.60			20.60			
1st -2nd Cross	1	18.10			18.10			
2nd -3rd Cross	1	18.90			18.90			
3rd - 4th Cross	1	18.77			18.77			
4th - 5th Cross	1	20.20			20.20			

Executive Engineer
B.B.M.P Division
Yelahanka

EN CONSULTANTS BANGALORE

(6)

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ-2
7/12/2019 ಜಿ.ಬಿ.ಎ.ಂ.ಪ. ಬೆಂಗಳೂರು-106

Scanned with CamScanner

Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
LHS								
7th - 5th Cross	1	20.20			20.20			
5th - 4th Cross	1	18.77			18.77			
4th - 3rd Cross	1	18.77			18.77			
3rd - 2nd Cross	1	19.60			19.60			
2nd - 1st Cross	1	25.15			25.15			
	1	30.00			30.00			
	1	24.40			24.40			
	1	4.70			4.70			
Temple Area								
For Kerb	2	16.20			32.40			
	1	2.45			2.45			
	1	6.90			6.90			
	1	7.30			7.30			
				Present Qty	774.42	Mtr		
				Present Qty	1721.00	No's	477.00	820917.00

Executive Engineer
B.B.M.P Division
Yelahanka

Contractor

NEWZEN CONSULTANT PVT LTD BANGALORE

Assistant Engineer
7/12/2019

C&FC
7/12/2019

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು.
ಯಲಹಂಕ ಉಪವಿಭಾಗ ಎಂಟು,
ಬ.ಬ.ಮ.ಪ. ಬೆಂಗಳೂರು-106

Asst. Executive Engineer,

Scanned with CamScanner

Name of Work :Improvements of Rcc Drain and CC Roads to Cross Roads at Basavalingappa Layout and Surrounding areas in Ward No.03

Detailed measurement recorded on: 27.12.2019

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
10	KSRB 15-19.1 : Providing and applying ready mix priming coat over concrete / masonry / asbestos cement sheet / plastered surfaces including preparing the surface after throughly cleaning of oil, grease, dirt and other foreign matter, and sand papering including cost of materials, labour, complete as per specifications								
	Basavalingappa Layout								
	1st Main Road								
	LHS								
		1	30.00		0.40	12.00			
		1	30.00		0.40	12.00			
		1	30.00		0.40	12.00			
		1	23.80		0.40	9.52			
	1st -2nd Cross	1	15.25		0.40	6.10			
	2nd -3rd Cross	1	12.90		0.40	5.16			
	3rd - 4th Cross	1	8.32		0.40	3.33			
		1	10.00		0.40	4.00			
	4th - 5th Cross	1	17.50		0.40	7.00			
	5th - 7th Cross	1	18.32		0.40	7.33			
	RHS								
	7th - 5th Cross	1	18.60		0.40	7.44			
	5th - 4th Cross	1	18.40		0.40	7.36			
	4th - 3rd Cross	1	19.10		0.40	7.64			
	3rd - 2nd Cross	1	18.72		0.40	7.49			
	2nd - 1st Cross	1	20.00		0.40	8.00			
		1	30.00		0.40	12.00			
		1	2.30		0.40	0.92			
		1	27.00		0.40	10.80			
		1	23.80		0.40	9.52			
		1	17.40		0.40	6.96			
	2nd Main Road								
	RHS								
		1	30.00		0.40	12.00			
		1	22.00		0.40	8.80			
		1	23.80		0.40	9.52			
		1	20.60		0.40	8.24			
	1st -2nd Cross	1	18.10		0.40	7.24			
	2nd -3rd Cross	1	18.90		0.40	7.56			
	3rd - 4th Cross	1	18.77		0.40	7.51			
	4th - 5th Cross	1	20.20		0.40	8.08			
	LHS								

NEW CONSUL. BANGALORE

C&E

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ವಿಭಾಗ-2
27.12.2019 ಜಿ.ಪಂ. ಬೆಂಗಳೂರು-106

Scanned with CamScanner

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
	7th - 5th Cross	1	20.20		0.40	8.08			
	5th - 4th Cross	1	18.77		0.40	7.51			
	4th - 3rd Cross	1	18.77		0.40	7.51			
	3rd - 2nd Cross	1	19.60		0.40	7.84			
	2nd - 1st Cross	1	25.15		0.40	10.06			
		1	30.00		0.40	12.00			
		1	24.40		0.40	9.76			
		1	4.70		0.40	1.88			
	Temple Area								
	For Kerb	2	16.20		0.40	12.96			
		1	2.45		0.40	0.98			
		1	6.90		0.40	2.76			
		1	7.30		0.40	2.92			
					Present Qty	309.76	Sqm	39.22	12148.79

Contractor

NENZEN CONSULTANT BANGALORE

Assistant Engineer

Executive Engineer,
B.B.M.P. Bommanahalli

27/12/2019

Scanned with CamScanner

Name of Work :Improvements of Rcc Drain and CC Roads to Cross Roads at Basavalingappa Layout and Surrounding areas in Ward No.03

Detailed measurement recorded on: 6/1/2020

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
11	KSRRB 800-1. Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications.								
	Basavalingappa Layout								
	1st Main Road								
	LHS								
		1	30.00		0.40	12.00			
		1	30.00		0.40	12.00			
		1	30.00		0.40	12.00			
		1	23.80		0.40	9.52			
	1st -2nd Cross	1	15.25		0.40	6.10			
	2nd -3rd Cross	1	12.90		0.40	5.16			
	3rd - 4th Cross	1	8.32		0.40	3.33			
		1	10.00		0.40	4.00			
	4th - 5th Cross	1	17.50		0.40	7.00			
	5th - 7th Cross	1	18.32		0.40	7.33			
	RHS								
	7th - 5th Cross	1	18.60		0.40	7.44			
	5th - 4th Cross	1	18.40		0.40	7.36			
	4th - 3rd Cross	1	19.10		0.40	7.64			
	3rd - 2nd Cross	1	18.72		0.40	7.49			
	2nd - 1st Cross	1	20.00		0.40	8.00			
		1	30.00		0.40	12.00			
		1	2.30		0.40	0.92			
		1	27.00		0.40	10.80			
		1	23.80		0.40	9.52			
		1	17.40		0.40	6.96			
	2nd Main Road								
	RHS								
		1	30.00		0.40	12.00			
		1	22.00		0.40	8.80			
		1	23.80		0.40	9.52			
		1	20.60		0.40	8.24			
	1st -2nd Cross	1	18.10		0.40	7.24			
	2nd -3rd Cross	1	18.90		0.40	7.56			
	3rd - 4th Cross	1	18.77		0.40	7.51			
	4th - 5th Cross	1	20.20		0.40	8.08			
	LHS								

Qty
178.58
276.03
213.97
344.03
30.28
26.68
584.96
61.08

MEN CONSULTANT BANGALORE

(10)

ಸಹಾಯಕ ಆಯುಕ್ತರು ಅಧಿಕಾರಿಗಳವರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಜಿ.ಬಿ.ಎ. ಬೆಂಗಳೂರು-106

NAGARA,
187

Scanned with CamScanner

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
	7th - 5th Cross	1	20.20		0.40	8.08			
	5th - 4th Cross	1	18.77		0.40	7.51			
	4th - 3rd Cross	1	18.77		0.40	7.51			
	3rd - 2nd Cross	1	19.60		0.40	7.84			
	2nd - 1st Cross	1	25.15		0.40	10.06			
		1	30.00		0.40	12.00			
		1	24.40		0.40	9.76			
		1	4.70		0.40	1.88			
	Temple Area								
	For Kerb	2	16.20		0.40	12.96			
		1	2.45		0.40	0.98			
		1	6.90		0.40	2.76			
		1	7.30		0.40	2.92			
				Present Qty		**309.76**	**Sqm**	**84.80**	**26267.65**
					Total				**8539542.77**
					GST Charges 12%				**1024745.13**
					KRIDL Charges 4%				**341581.71**
					Grand Total				**9905869.61**

C&FC

Contractor

NEWZEN CONSULTANT * BANGALORE * PMC

Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ Executive Engineer,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

6/1/2020

Scanned with CamScanner